

File No.RDSO-BnS0EBS(INSP)/147/2023-O/o ED/BnS/RDSO

Tele BSNL-0522-2451299(O)  
Rly.-42952(O)  
Fax 0522-2451299/2450398  
Email ID:- aebinsprdso@gmail.com



भारत सरकार-रेलमंत्रालय  
अनुसंधान अभिकल्प और मानक संगठन  
लखनऊ - 226011  
Government of India-Ministry of Railways  
Research Designs & Standards Organisation  
Lucknow- 226011

संख्या .CBS/INSP/WBG/Jyoti Forge/GHY

दिनांक : 20.01.2026

Dy. CE/Bridge-Line/Maligaon,  
Northeast Frontier Railway,  
Maligaon, Guwahati-781011  
Email: dyceblmlg@gmail.com

विषय:- Inspection of 1<sup>st</sup> span trial assembly and 3 span (2<sup>nd</sup> span to 4<sup>th</sup> span ) leaf assembly condition for fabrication of 4x12.95m Non-Standard semi through plate as per CBE NFR Drg.No.B/34/2021,B/35/2021,B/45/2017,B/46/2017,B/47/2017&B/48/2017 series for the work of replacement oof existing steel bridge girder of bridge number 139 UP.

संदर्भ:- Your office letter No. W/A/412/NJP/401 Dated: 25.11.2025

\*\*\*\*\*

With reference to above subject 1<sup>st</sup> span trial assembly & 3 span (2<sup>nd</sup> span to 4<sup>th</sup> span ) leaf assembly condition of 4x12.95m Non-Standard semi through plate as per CBE NFR Drg.No.B/34/2021,B/35/2021,B/45/2017,B/46/2017,B/47/2017&B/48/2017 series have been inspected by RDSO team at the workshop of M/s Jyoti Forge and Fabrication Pvt. Ltd. Mirza, Assam and found to be satisfactory.

All the above girder components are to be metalized as per procedure given in para 39.2.1 of IRS: of IRS: B1-2001 (A&C slip no. 08) and metalizing to be got inspected by Zonal Railway. Inscription plates are yet to be provided on the girder. Zonal Railway may ensure fixing of inscription plates.

Digitally Signed by Basdev  
Kumar Mahaur

Date: 21-01-2026 18:43:31

(बी०के०माहौर)  
Reason: Approved  
ए०डी०ई / पु०स० / एसबी-३

प्रतिलिपी : M/s Jyoti Forge and Fabrication Pvt. Ltd.Village-Chanyani, Moniyari, Mirza,Assam-781125

(बी०के०माहौर)  
ए०डी०ई / पु०स० / एसबी-३

Tele BSNL-0522-2451299(O)  
Rly.-42952(O)  
Fax 0522-2451299/2450398  
Email ID:- aebinsprds@gmail.com



भारत सरकार--रेलमंत्रालय  
अनुसंधान अभिकल्प और मानक संगठन  
लखनऊ - 226011  
Government of India-Ministry of Railways  
Research Designs & Standards Organisation  
Lucknow- 226011

संख्या .CBS/INSP/WBG/Jyoti Forge/GHY

दिनांक : 08.01.2026

Dy. CE/Br. Design/HQ,  
Northeast Frontier Railway,  
Office of the, General Manager (Works),  
Maligaon,Guwahati-11

**विषय :-** Inspection of D-Assembly and Remaining Components of 1x42.0m span Bow String Girder as per RDSO Drg. NO. RDSO/B-10414/R Series for construction of ROB at Rail Level Crossing Gate No.ST-5.

**संदर्भ :-** Your office letter no . W/168/Girder-Insp/42.0m/ROB/Bharalumukh Dated: 24.11.2025

\*\*\*\*\*

1. Vide letter mentioned under reference D-Assembly and Remaining Components of 1x42.0m span as per RDSO drawing no RDSO/B-10414/R Series has been inspected by RDSO team at the workshop of M/s Jyoti Forge and Fabrication Pvt. Ltd. Mirza, Assam and found to be satisfactory. Further, final inspection of above Bow String Girder shall be done by RDSO in assembled condition at site as per approved QAP.
2. All the above girder components are to be metalized as per procedure given in revised para 39.2.1 of IRS: B1-2001 (A&C slip no. 08) and metalizing to be got inspected by the inspection agency as mentioned in approved QAP. Inscription plates are yet to be provided on the girder. Railway may ensure fixing of inscription plates.
3. It is also requested to deposit the inspection charges of RDSO and also provide details in Performa given below: -

- (i) Name of work
- (ii) Sanctioned estimate no. and date
- (iii) Bridge details (No. of spans and span length)
- (iv) Quantum of bridge girder fabrication work in tonnage
- (v) Total cost of steel bridge fabrication includes cost of raw material & cost of fabrication
- (vi) 1% of the cost of raw material & cost of fabrication to be deposited as RDSO inspection charges
- (vii) Chargeable head

This is for your kind information and further action please.

रु  
08/01/26

(बी०के०माहौर)  
ए०डी०ई/पु०सं०/एसबी-३

प्रतिलिपी : M/s Jyoti Forge and Fabrication Pvt. Ltd.Village-Chanyani, Moniyari, Mirza,Assam-781125

(बी०के०माहौर)  
ए०डी०ई/पु०सं०/एसबी-३

Tele BSNL-0522-2451299(O)  
Rly.-42952(O)  
Fax 0522-2451299/2450398  
Email ID:- aebinsprds@gmail.com



भारत सरकार-रेलमंत्रालय  
अनुसंधान अिकल्प और मानक संगठन  
लखनऊ - 226011  
Government of India-Ministry of Railways  
Research Designs & Standards Organisation  
Lucknow- 226011

संख्या .CBS/INSP/WBG/Jyoti Forge/GHY

दिनांक : 20.01.2026

Dy. CE/Bridge-Line/Maligaon,  
Northeast Frontier Railway,  
Maligaon, Guwahati-781011  
Email: dyceblmlg@gmail.com

**विषय:-** Inspection of 1<sup>st</sup> span trial assembly and 5 span (2<sup>nd</sup> span to 6<sup>th</sup> span ) leaf assembly condition for fabrication of 6x18.3m Non-Standard Restricted Depth Plate as per CBE NFR Drg. No. CBE/ NFR Drawing no. B/291/2024, B/ 292 /2/2024, B/ 293/ 3/ 2024 and B /295 /5/ 2024 series for the work of replacement oof existing steel bridge girder of bridge number 463 at km395/0-5 ,between Ditakcherra-Harangaja.

**संदर्भ:-** Your office letter No. W/A/412/MLG/409 Dated: 25.11.2025

\*\*\*\*\*

With reference to above subject,1<sup>st</sup> span trial assembly & 5 span (2<sup>nd</sup> span to 6<sup>th</sup> span ) leaf assembly condition of 6x18.3m Non-Standard Restricted Depth Plate as per CBE NFR Drg. No. CBE/ NFR Drawing no. B/291/2024, B/ 292 /2/2024, B/ 293/ 3/ 2024 and B /295 /5/ 2024 series have been inspected by RDSO team at the workshop of M/s Jyoti Forge and Fabrication Pvt. Ltd. Village-Chanyani, Moniyari, Mirza,Assam and found to be satisfactory.

All the above girder components are to be metalized as per procedure given in para 39.2.1 of IRS: of IRS: B1-2001 (A&C slip no. 08) and metalizing to be got inspected by Zonal Railway. Inscription plates are yet to be provided on the girder. Zonal Railway may ensure fixing of inscription plates.

Digitally Signed by Basdev

Kumar Mahaur

Date: 21-01-2026 18:45:04

(बी०के०माहौर)

Reason: Approved

ए०डी०ई /पु०सं० /एसबी-३

प्रतिलिपी : M/s Jyoti Forge and Fabrication Pvt. Ltd.Village-Chanyani, Moniyari, Mirza,Assam-781125

(बी०के०माहौर)

ए०डी०ई /पु०सं० /एसबी-३

Phone: Tele BSNL-0522-2451299  
Rly-12952  
Fax: 0522-2464753/2451299

File No. RDSO-BnS0EBS(INSP)/147/2023-O/o ED/BnS/RDSO



सत्यमेव जयते

अनुसंधान, अभिकल्प और मानक संगठन  
स्थापना: 226011

Government of India-Ministry of Railways  
Research Design & Standards Organisation  
Lucknow- 226011

No. CB/Insp/WBG/Jyoti Forge/Guwahati

Date: 17.07.2025

Dy.CE/Bridge Line/Mailgaon,  
N.F. Railway,  
O/o Dy.CE/Bridge Line  
Mailgaon, Guwahati - 781011  
E-mail: [dyceblmlg@gmail.com](mailto:dyceblmlg@gmail.com)

Sub:- Conducting inspection of Components and Welding of 24 cross Girder as per Drawing No. B/35/2021 for the work- (A) Fabrication supplying & replacement of existing steel bridge girder of bridge number 139UP span 2x6.1+2x12.2M between station SUD-BOE under the jurisdiction of Senior Section Engineer/Bridge/New Jalpaiguri (B) Fabrication supplying & replacement of existing steel bridge girder of bridge number 132 DN span 5x12.2M between station DLK-TETA under the jurisdiction of Senior Section Engineer/Bridge/New Jalpaiguri (C) Fabrication supplying & replacement of steel girders of Bridge Number MK5 DN of span 5x12M between station MFA-AZR under the jurisdiction of Senior Section Engineer/Bridge/New Jalpaiguri (D) Fabrication, supplying & replacement of non-standard semi-through type steel girders of Bridge Number 44 of span 3x12.2m between station OMLF-MLFC Bridge Number 46 of span 3x12.2m between station MLFC-MCE and Bridge Number 49 of span 4x12.2 between station MCE-BBCE by 25 T loading girders on the section OMLF-SQB under the jurisdiction of Senior Section Engineer/Bridge/New Jalpaiguri.

Ref :- Your letter's No WWA/412/NJP/401 dated 27.05.2025

\*\*\*\*\*

- 1: Twenty four Nos. (24 Nos.) Cross Girders for 12.95m span Non standard semi trough plate girder, as per Drawing No.B/35/2021 series,checked In the workshop of M/s. Jyoti Forge & Fabrication Pvt. Ltd. Guwahati and found satisfactory.
- 2: All theabove girder components are to be metalized as per procedure given in revised para 39.2.1(A & C slip no 08) of IRS: B1-2001 and metalizing to be got inspected by agency as mentioned in approved QAP. Inscription plates are yet to be provided on the girder. N.F.Rly may ensure fixing of inscription plates.

Digitally Signed by Basdev  
Kumar Mahaur  
Date: 19-07-2025 11:14:04  
Reason: Approved

(B.K.Mahaur)  
ADE-I/INSP/B&S

Copy to:- M/s. Jyoti Forge & Fabrication Pvt. Ltd. Mirza Rly Station , Kamrup, Guwahati.

(B.K.Mahaur)  
ADE-I/INSP/B&S

I/75959/2025

दूरभाष / Tele BSNL- 0522-2451299(O)  
Rly -42952(O)  
फैक्स / Fax 0522-2464753/2451299  
E-mail: aebsinsprdso@gmail.com



सत्यमेव जयते

भारत सरकार - रेल मंत्रालय  
अनुसंधान अतिकल्प और मानक संगठन  
लखनऊ - 226011

Government of India-Ministry of Railways  
Research Design & Standards Organisation  
Lucknow- 226011

No. CB/Insp/WBG/Jyoti Forge/Guwahati

Date: 02.05.2025

Dy.CE/Bridge Design/HQ,  
N.F. Railway,  
O/o General Manager Works,  
Maligaon, Guwahati - 781011

**Sub:-** Inspection of 1 span Trail assembly, 2nd span components and welding at workshop for fabrication of 2X26.8m RH Rail Plate Girder as per RDSO drawing no. RDSO/B-11039/R (Series) against the rebuilding of Br. No. 495 & 484 by replacing 2x12.2m span PSC slab with temporary diversion under Sr. DEN//RNY Rangia Division of N.F. Railway.

**Ref :-** Your letter's No. W/168/Girder-Insp/Rail/26.8m RH/RNY dated 03.03.2025.

\*\*\*\*\*

- 1: Two spans (02 Nos.) of 26.8m RH Girder, as per RDSO drawing No.RDSO/B-11039/series, checked in the workshop of M/s. Jyoti Forge & Fabrication Pvt. Ltd. ,Guwahati and found satisfactory.
- 2: All the above girder components are to be metalized as per procedure given in revised para 39.2.1(A &C slip no 08) of IRS: B1-2001 and metalizing to be got inspected by agency as mentioned in approved QAP. Inscription plates are yet to be provided on the girder. N.F.Rly may ensure fixing of inscription plates.
- 3: It is also requested to deposit the inspection charges of RDSO and also provide details in Performa given below:-
  - (1) Name of work
  - (2) Sanctioned estimate no. and date
  - (3) Bridge details (No. of spans and span length)
  - (4) Quantum of Bridge Girder Fabrication Work in Tonnage.
  - (5) Total cost of Steel Bridge Fabrication includes cost of raw material & cost of fabrication)
  - (6) 1% of the cost of raw material and cost of fabrication to be deposited as RDSO inspection charges
  - (7) Chargeable Head

DA: As above

Digitally Signed by Basdev

Kumar Mahaur

Date: 05-05-2025 13:32:29

Reason: Approved

(B.K.Mahaur)

ADE-I/INSP/B&amp;S

Copy to:- M/s. Jyoti Forge &amp; Fabrication Pvt. Ltd. Mirza Rly Station, Kamrup, Guwahati.

(B.K.Mahaur)

ADE-I/INSP/B&amp;S



Date: 26.12.2024

No. CB/Insp/WBG/Jyoti Forge/Guwahati

Dy.CE/Bridge Line/Maligaon,  
N.F. Railway,  
O/o Dy.CE/Bridge Line  
Maligaon, Guwahati - 781011  
E-mail: [dyceblmlq@gmail.com](mailto:dyceblmlq@gmail.com)

Sub:- Conducting inspection of 16 nos. Cross Girder fabricated as per Drawing No. B/35/2021 for 12.95m semi through girder for the work- "(A) Fabrication supplying & replacement of non- standard semi through type steel X-Girders of Br. No. 4 of span 4x12.2m by 25T loading girders on the section KIR-KDPR under the jurisdiction of Senior Section Engineer /Bridge/New Jalpaiguri (B) Fabrication supplying & replacement of non- standard semi through type steel X- Girders of Br. No. 10 of span 5x12.2m by 25T loading girders on the section KIR-KDPR under the jurisdiction of Senior Section Engineer /Bridge/New Jalpaiguri & (C) Fabrication supplying & replacement of non- standard semi through type steel X-Girders of Br. No. 20UP of span 6x12.2m between station BKRD-SM by 25T loading girders on the section KDPR-MLDT under the jurisdiction of Senior Section Engineer/Bridge/New Jalpaiguri..

Ref :- Your letter's No WWA/412/NJP/387 dated 20.11.2024

\*\*\*\*\*

- 1: Sixteen Nos. (16 Nos.) Cross Girders of 12.95m span Non standard semi trough plate girder, as per Drawing No.B/35/2021 series,checked In the workshop of M/s. Jyoti Forge & Fabrication Pvt. Ltd. ,Guwahati and found satisfactory.
- 2: All theabove girder components are to be metalized as per procedure given in revised para 39.2.1(A &C slip no 08) of IRS: B1-2001 and metalizing to be got inspected by agency as mentioned in approved QAP. Inscription plates are yet to be provided on the girder. N.F.Rly may ensure fixing of inscription plates.
- 3: It is also requested to deposit the inspection charges of RDSO and also provide details in Performa given below:-
  - (1) Name of work
  - (2) Sanctioned estimate no. and date
  - (3) Bridge details (No. of spans and span length)
  - (4) Quantum of Bridge Girder Fabrication Work in Tonnage.
  - (5) Total cost of Steel Bridge Fabrication includes cost of raw material & cost of fabrication)
  - (6) 1% of the cost of raw material and cost of fabrication to be deposited as RDSO inspection charges
  - (7) Chargeable Head

DA: As above

*Sandeep*  
*26/12/24*  
(Sandeep Agarwal)  
ADE/B&S/SB-II  
For Director General / B&S

Copy to:- M/s. Jyoti Forge & Fabrication Pvt. Ltd. Mirza Rly Station , Kamrup, Guwahati.

(Sandeep Agarwal)  
ADE/B&S/SB-II  
For Director General / B&S

File No.RDSO-BnS0EBS(INSP)/147/2023-O/o ED/BnS/RDSO

टेलीफोन /Tele: BSNL- 0522-2451299 (O)  
Rly.-42952  
फैक्स /Fax: 0522-2464753/2451299



सत्यमेव जयते

भारत सरकार – रेल मंत्रालय  
अनुसंधान अभिकल्प और मानक संगठन  
लखनऊ – 226011  
Government of India-Ministry of Railways  
Research Design & Standards Organisation  
Lucknow- 226011

No. CB/Insp/WBG/Jyoti Forge/Guwahati

Date: 23.12.2024

Dy.CE/Bridge-Line,  
N.F. Railway,  
O/o Dy.CE/Bridge-Line,  
Maligaon, Guwahati – 781011

E-mail : [dyceblmg@gmail.com](mailto:dyceblmg@gmail.com)

**Sub:-** Fabrication, Supply & replacement of existing steel bridge girder of 4X18.3 mtr standard RDSO girder as per drawing no. (RDSO/B-16015/RI series for 18.3mtr girders.

**Ref :-** Your letter's No. No. W/A/412/LMG/409 dated 11.11.2024

\*\*\*\*\*

1: In reference to the subject and vide reference above, components of 4 spans of 18.3m plate girder as per RDSO drawing No. RDSO/B-16015/R1, series, 25 T loading have been inspected by RDSO inspection team In the workshop of M/s. Jyoti Forge & Fabrication Pvt. Ltd. Guwahati.and found satisfactory.

2: All the above girder components are to be metalized as per procedure given in revised para 39.2.1 (A & C slip no 08) of IRS: B1-2001 and metalizing to be got inspected by agency as mentioned in approved QAP. Inscription plates are yet to be provided on the girder. N F Rly may ensure fixing of inscription plates.

(Sandeep Agarwal)  
ADE/B&S/SB-II  
For Director General / B&S

Copy to:- M/s. Jyoti Forge & Fabrication Pvt. Ltd. Mirza Rly Station , Kamrup, Guwahati.

(Sandeep Agarwal)  
ADE/B&S/SB-II  
For Director General / B&S

Digitally Signed by Sandeep  
Agarwal  
Date: 26-12-2024 15:57:27  
Reason: Approved



सत्यमेव जयते

No. CB/Insp/WBG/Jyoti Forge/Guwahati

Date: 06.11.2024

Dy.CE/Bridge-Line,  
N.F. Railway,  
O/o Dy.CE/Bridge-Line,  
Maligaon, Guwahati - 781011

E-mail : [dyceblmlg@gmail.com](mailto:dyceblmlg@gmail.com)

Sub:- Fabrication , supply & Replacement of steel bridge girder of Br. No. 527 (3 x 12.2 m ) and Br. No. 631 (3 x 12.2 and Br. No. 103 UP (4 X 18.3 m )on 102/7-9 Km on LMG-KYQ section .

Ref : (i) Your letter's No. W/A/412/PNO/401 dated 16.09.2024. (7 x 12.2 m plate girder )  
(ii) Your letter's No. W/A/412/PNO/398 dated 16.09.2024.(4 x 18.3 m plate girder)

\*\*\*\*\*

- 1: In reference to the subject and vide reference above, assembly of 1<sup>st</sup> span and leafs of remaining 06 spans of 12.2 m plate girder as per RDSO drawing No. RDSO/B-16014/R2, series, 25 T loading have been inspected by RDSO inspection team in the workshop of M/s. Jyoti Forge & Fabrication Pvt. Ltd. Guwahati and found satisfactory.
- 2: In reference to the subject and vide reference above, assembly of 1<sup>st</sup> span and leafs of remaining 03 spans of 18.3 m plate girder as per RDSO drawing No. RDSO/B-16015/R1, series, 25 T loading have been inspected by RDSO inspection team in the workshop of M/s. Jyoti Forge & Fabrication Pvt. Ltd. Guwahati and found satisfactory.
- 3: All the above girder components are to be metalized as per procedure given in revised para 39.2.1 (A & C slip no 08) of IRS: B1-2001 and metalizing to be got inspected by agency as mentioned in approved QAP. Inscription plates are yet to be provided on the girder. N F Rly may ensure fixing of inscription plates.

(Sandeep Agarwal)  
ADE/B&S/SB-II  
For Director General / B&S

Copy to:- M/s. Jyoti Forge & Fabrication Pvt. Ltd. Mirza Rly Station , Kamrup, Guwahati.

(Sandeep Agarwal)  
ADE/B&S/SB-II  
For Director General / B&S

Digitally Signed by Sandeep  
Agarwal  
Date: 11-11-2024 16:27:06  
Reason: Approved

टेलीफोन / Tele: BSNL- 0522-2451299 (O)  
Rly.-42952  
फैक्स / Fax: 0522-2464753/2451299



सत्यमेव जयोते

भारत सरकार - रेल मंत्रालय  
अनुसंधान अभिकल्प और मानक संगठन  
लखनऊ - 226011  
Government of India-Ministry of Railways  
Research Design & Standards Organisation  
Lucknow- 226011

No. CB/Insp/WBG/Jyoti Forge/Guwahati

Date: 28.08.2024

Dy.CE/Bridge-Line,  
N.F. Railway,  
O/o Dy.CE/Bridge-Line,  
Maligaon, Guwahati - 781011


E-mail : [dyceblmfg@gmail.com](mailto:dyceblmfg@gmail.com)

Sub:- Conducting inspection of trial assembly of 11 x 12.2 m span standard RDSO as per drawing no. RDSO/B-16014/R2 series for 12.2 m girder for the work on LMG-KYQ section of NFR ( Total span 12.2 m x 18 no.)

Ref:- Your letter's No. W/A/412/PNO/398 dated 29.07.2024.

\*\*\*\*\*

- 1: In reference to the subject and vide reference above, assembly of 1<sup>st</sup> span and leafs of remaining 10 spans of 12.2 m plate girder as per RDSO drawing No. RDSO/B-16014/R2, series, 25 T loading have been inspected by RDSO inspection team in the workshop of M/s. Jyoti Forge & Fabrication Pvt. Ltd. Guwahati and found satisfactory.
- 2: All the above girder components are to be metalized as per procedure given in revised para 39.2.1 (A & C slip no 08) of IRS: B1-2001 and metalizing to be got inspected by agency as mentioned in approved QAP. Inscription plates are yet to be provided on the girder. N F Rly may ensure fixing of inscription plates.
- 3: It is advised to deposit the inspection charges of RDSO and also provides details in Performa given below:-
  - (i) Name of work
  - (ii) Sanctioned estimate no. and date
  - (iii) Bridge details (No. of spans and span length)
  - (iv) Quantum of Bridge Girder Fabrication Work in Tonnage.
  - (v) Total cost of Steel Bridge Fabrication includes cost of raw material & cost of fabrication.
  - (vi) 1% of the cost of raw material & cost of fabrication. to be deposited as RDSO inspection charges
  - (vii) Chargeable Head

  
(Sandeep Agarwal)  
ADE/B&S/SB-II

File No.RDSO-BnS0EBS(INSP)/147/2023-O/o ED/BnS/RDSO

टेलीफोन / Tele: BSNL- 0522-  
2451299(O)  
Rly.-42131(O)  
फैक्स / Fax: 0522-2451299 /2451299



भारत सरकार - रेल मंत्रालय  
अनुसंधान अभिकल्प और मानक संगठन  
लखनऊ - 226011

Government of India-Ministry of Railways  
Research Design & Standards Organisation  
Lucknow- 226011

No. CB/Insp/WBG/Jyoti Forge/Guwahati

Date: 22.03.2024

Dy Chief Engineer/Bridge Line,  
N.F. Railway,  
Maligaon, Guwahati-781011  
E-mail : [dyceblmlg@gmail.com](mailto:dyceblmlg@gmail.com)

**Sub:-** Conducting Inspection of 6x12.95m span non-standard semi through girder i.e one span is for Trial Assembly and individual components of another 5x12.95m span non standard semi through girder & 12 nos cross girder as per CBE/NFR 's Drawing No. B/45/2017,B/46/2017,B/47/2017,B/48/2017& B/35/2021 for the work – (A) Fabrication supplying & replacement of non-standard semi through type steel X-Girders of Br. No.4 of span 4x12.2m by 25T loading girders on the section of KIR-KDPR under the jurisdiction of senior section Engineer/Bridge/New Jalpaiguri (B)Fabrication supplying & replacement of non-standard semi through type steel X-Girders of Br. No.10 of span 5x12.2m by 25t loading girders on the section KIR-KDPR under the Jurisdiction of senior section engineer/Bridge/New Jalpaiguri & (C) Fabrication supplying & replacement of non standard semi through type steel X-Girders of Br. No. 20UP of span 6x12.2m between station BKRD-SM by 25T loading girders on the section KDPR-MLDT under the jurisdiction of Senior Section Engineer /Bridge/New Jalpaiguri

**Ref:-** Your letter's No. W/A/412/NJP/387 dated 06.02.2024.

\*\*\*\*\*

- 1: In reference to the subject and vide reference above, components of 6 span (06) of 12.95m Non-standard plate girder as per CBE/NFR drawing no. B/45/2017,B/46/2017,B/47/2017,B/48/2017& B/35/2021 series, 25 T loading for Br. No. 4 & 10 have been inspected by RDSO inspection team In the workshop of M/s. Jyoti Forge & Fabrication Pvt. Ltd. Guwahati and found satisfactory.
- 2: Twelve No.(12) Cross Girders for 12.95m Non- Standard Plate Girder 25 T loading as per CBE/NFR drawing, have been inspected by RDSO inspection team In the workshop of M/s. Jyoti Forge & Fabrication Pvt. Ltd. Guwahati and found satisfactory.
- 3: All the above girder components are to be metalized as per procedure given in revised para 39.2.1 (A & C slip no 08) of IRS: B1-2001 and metalizing to be got inspected by agency as mentioned in approved QAP. Inscription plates are yet to be provided on the girder. N F Rly may ensure fixing of inscription plates
- 4: It is advised to deposite the inspection charges of RDSO and also provides details in Performa given below:-

- (i) Name of work
- (ii) Sanctioned estimate no. and date
- (iii) Bridge details (No. of spans and span length)
- (iv) Quantum of Bridge Girder Fabrication Work in Tonnage.
- (v) Total cost of Steel Bridge Fabrication includes cost of raw material & cost of fabrication.
- (vi) 1% of the cost of raw material & cost of fabrication.to be deposited as RDSO inspection charges
- (vii) Chargeable Head

DA: As above.

(Sandeep Agarwal)  
ADE/B&S/SB-II  
For Director General / B&S

Copy to:- M/s. Jyoti Forge & Fabrication Pvt. Ltd Asam 781125

(Sandeep Agarwal)  
ADE/B&S/SB-II  
For Director General / B&S

Digitally Signed by Sandeep  
Agarwal  
Date: 26-03-2024 14:57:54  
Reason: Approved

